

# EXTENSION OF TIME PROPOSAL

|    |                                                                                             |                                                                                                            |
|----|---------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------|
| 1  | Name of work                                                                                | providing flooring to school building at Vinayaknagara, Kuvempunagara and Singapura schools in ward No. 11 |
| 2  | Amount of Work Portion                                                                      | 14.99,371.00                                                                                               |
| 3  | Estimated Cost                                                                              | 15.00 lakhs                                                                                                |
| 4  | Name of contractor                                                                          | Executive Engineer, KRIDL                                                                                  |
| 5  | Agreement No.                                                                               | No. 131/16-17 D. 24/10/16                                                                                  |
| 6  | No. and date under which work order issued                                                  | EE/13TP/BBMP/KRIDL/131/16-17<br>D. 24/10/16                                                                |
| 7  | Time limit originally fixed for completion                                                  | 90 days                                                                                                    |
| 8  | Date of application by the contractor for granting extension of time                        | 20/10/17                                                                                                   |
| 9  | Date of receipt of application in the sub division office                                   | 20/01/18                                                                                                   |
| 10 | Extension granted if any                                                                    | -                                                                                                          |
|    | i)                                                                                          | -                                                                                                          |
|    | ii)                                                                                         | -                                                                                                          |
| 11 | Work carried out by the contractor during the original period stipulated in the contract.   | 75%                                                                                                        |
| 12 | Work carried out during 1st extension                                                       | Yes                                                                                                        |
| 13 | Work carried out during 2nd extension                                                       | -                                                                                                          |
| 14 | Time now applied for                                                                        | 90 days                                                                                                    |
| 15 | Date of recommending time limit applied for                                                 | 90 days                                                                                                    |
| 16 | Whether the original application of the contractor is enclosed.                             | Yes                                                                                                        |
| 17 | Balance of work remaining to be done                                                        | 25%                                                                                                        |
| 18 | Probable time required for completion of remaining work                                     | 30/04/2018                                                                                                 |
| 19 | Cost of work charged establishment charged on the work after the expiry of original period. | - NIL -                                                                                                    |
| 20 | Whether notice as per clause of contract has been issued.                                   | NO                                                                                                         |
| 21 | Remarks of the AEE and the daily rate of penalty proposed                                   | On site dispute hence EOT is recommended for sanction without penalty.                                     |
| 22 | Remarks of the EE with the daily rate of penalty proposed                                   |                                                                                                            |

Assistant Engineer

Executive Engineer  
Kuvempunagara Division  
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ  
ಬಿ.ಬಿ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer  
ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಧೀನ  
ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ  
ಯಲಹಂಕೆ ವಲಯ,  
ಬಿ.ಬಿ.ಮ.ಪಾ., ಬೆಂಗಳೂರು-92  
Chief Engineer  
Yelahanka Zone  
Jhath Bangalore Mahanagara  
Bangalore 92